

DFH & Associates Electrical Engineering, LLC

October 20, 2023

Butte College Mechanized AG Relocatable

Construction Observation Report

Date of site visit: August 19, 2023

Install Egress light as shown on sheet E2.3. This light is to be located on the east side of portable IPH:



DFH & Associates Electrical Engineering, LLC

In grade box that allow access to portable ground rod for portable IPI is well below grade.

Raise box to finished grade heigh:



DFH & Associates Electrical Engineering, LLC

Seal all holes where previous liquid tight flex clamps were installed. Verify on all portables.



Recommend installing a new/additional clamp(s) to make installation less likely to incur any damage from externally applied forces. (No code violation).

Thank you.

Dirk F. Hofheinz, P.E.